



# Hyderabad 9<sup>th</sup> March 2013

# Conference on precast concrete Structures

#### **Bob van Gils**

(Director) Van Boxsel Engineering Pvt. Ltd. WBK Engineering Services Pvt. Ltd. www.vanboxsel.in



# Architecture in Precast



# Planning and Design of Precast Buildings



Contents of the presentation:

- 1. Introduction
- 2. Why precast?
- 3. Design process
- 4. Architectural design aspects
- 5. Structural design aspects
- 6. MEP services aspects
- 7. Manufacturing aspects
- 8. Construction aspects



# Purpose of this presentation

To introduce the audience to the design aspects and planning aspects of precast concrete construction methods for residential and commercial buildings.



# Our companies

- Structural engineering consultancy.
- $\succ$  Structural analysis and design of buildings.





# Our companies

- Head office in the Netherlands, founded in 1969.
- Since January 2005 also office in Gurgaon, India.
- Since 2009 precast concrete design services for the Indian market.





# Why precast?



Factors to be considered when deciding to implement precast concrete construction:

- Quality
- Unique capabilities with precast
- Speed of construction
- Building site
- Construction aspects
- Costing



# Quality in Precast

- Controlled environment
- High quality precast products
- Less wastage
- Skilled labor force
- ➢ High strength concrete (M40 to M60)
- Ordinary reinforcement and prestressing steel
- Specialized design engineers



# Examples : high quality finishing





# Examples : high quality finishing





# Unique capabilities with precast

- Mechanization mass production
- Customization small production
- Prestressing
- Fair faced concrete (exposed)
- Colored concrete and Graphic concrete
- > Natural stone / marble / tiling / bricks
- Sandwich panels with insulation



#### Examples : mass production of standard elements





#### Examples : customization





#### <u>Examples</u> : exposed aggregates





#### <u>Examples</u> : polished concrete samples





#### Examples : formliners





#### <u>Examples</u> : graphic concrete





#### Examples : sandwich panels









# Speed of construction

- Very short erection time
- Small team for execution
- Long lead time
- Longer design process
- Planning and logistics are crucial
- Overall shorter construction time



#### Examples : planning and logistics





#### Examples : planning and logistics





#### Examples : planning and logistics





#### Examples : small team for execution





# Building site

- Size of the construction site
- Availability of nearby land
- > Access for transportation
- > Just in time delivery of precast elements
- Site casting vs factory casting
- Possible crane positions
- Clean and neat construction site



#### Examples : small site in urban areas







#### Examples : clean and neat construction site





# Construction aspects

- > Availability of labor
- > Availability of precast equipments
- Health and safety standards
- Ease of construction
- Project management



#### Examples : Small team / health and safety





#### Examples : Small team / health and safety





# Cost of precast

- Consider total costs
- Simplicity = cost saving
- ➤ Time = Money
- Price vs Quality
- Think precast from the start
- Long term strategy



# Examples : Simplicity in precast design





#### Examples : Simplicity in precast design





# Major advantages of precast concrete

- ➢ High Quality
- Fast construction
- Reduction in manpower
- Less wastage
- Large floor spans possible
- Good health and safety standards
- Durable construction material



Major disadvantages of precast concrete

- Large initial investment required
- Heavy lifting equipment
- Longer preparation time required
- Limited flexibility
- Transportation problems
- Taxation



# Why precast? - key decision making aspects

- Unique capabilities with precast
- Total building cost
- Time = money
- > Availability of labor
- Price vs Quality
- Building site constraints
- Building design constraints
- Government initiatives


# Design process for precast buildings



#### <u>Aspects</u>

# ➤ Team

- Tasks and responsibilities
- Design brief
- Design process
- Challenges



# <u>Team</u>

- ➢ Client
- Architect
- Structural engineer
- Services consultant
- General contractor
- Precast manufacturer
- Precast contractor
- Precast design engineer









# Tasks and responsibilities

- Decisions have to be made early
- One party has to coordinate
- Strict planning has to be followed
- Work closely together
- MEP design required at early stage
- Early completion of detailed design
- > Avoid last minute changes



# Design brief

- Precast system
- > Maximum weight and size of pc elements
- Aesthetics finishing and joint locations
- Design Codes
- Structural connections
- Manufacturing limitations
- > Tolerances of the precast components







Challenges during design phase

- Time pressure
- Lack of information
- Coordination
- Lack of experience









# Architectural design aspects of precast buildings



#### Design approach:

- ➢ Modular design
- Design with larger floor spans
- Minimize joints
- Restrict maximum weight of pc elements
- Integration with MEP services
- Integration with structure
- > No conversion of cast in-situ design
- > Not everything has to be precast concrete



#### <u>Layout</u>

- Simple and symmetrical layouts
- > Alignment of load bearing elements
- Strategic location of shafts for services
- Minimize cantilevers and offsets

# Floor to floor height

- > Transportation restrictions  $\rightarrow$  height of panels
- > Minimum required clear height
- > Minimum space for services

#### Architectural design aspects



#### Simple layout





#### **Architectural design aspects**



# Simple precast villas









## Modular design system

- Important for standardized production methods
- Grid size: multiple of 300mm
- Multiple of 1200mm for standard precast slabs
- > Modular system is guided by the standard slabs
- Alignment of other precast elements
- > Walls and columns are more flexible than slabs



#### Repetition of precast elements

- Evaluate per project
- Depending on production methods
- > Depending on design requirements
- > Small project  $\rightarrow$  minimize number of moulds
- > Outer size of mould can be fixed (basic mould)
- Positions of windows and doors can vary
- Use symmetrical precast elements



#### Repetition in large scale precast project





# Detailing

- Integration of architectural features in the precast concrete elements.
- Standard concept with simple customization
- Tolerances between elements
- Building should be water proof
- Location of panel joints and false joints
- ➢ Deep recesses under 10<sup>⁰</sup> angle
- Chamfering at corners

#### **Architectural design aspects**





#### **Architectural design aspects**







# Structural design aspects of precast buildings



Structural system:

Seismic design of precast concrete structures

- Precast structure has to withstand earthquake forces.
- Structural integrity and connections between the precast elements are important.
- Ductile behavior and detailing.



#### □ Frame structures



- Moment resisting frame
- Gravity frame with core





- Shear walls
- Coupled shear walls



# Low rise precast frame structures

Low rise frames with columns fixed in the foundation.







#### Multistoried precast frames

Possible arrangements of connections for precast concrete moment resisting frames in seismic zones.





#### Precast beams between columns





#### Precast T or cruciform units









**Example of precast T units** 











#### **Design criteria**



# Large wall panels







Advantages precast wall structure compared to rcc frame structure:

- > No brickwork infill walls required
- Precast has superior quality of finishing
- > No plastering is required
- Saves time and reduces manpower
- > Thin walls increase the carpet area
- Precast concrete is more durable than clay brick
- Better health and safety standards



- Configuration of the building
- Vertical load path
- Lateral load path
- Structural connections
- Structural integrity



Configuration of the building:

- Simple and symmetrical layout is required for earthquakes
- Structures with precast shear walls are stiff which results in less damage during heavy earthquakes.
- > Avoid soft stories.
- > Avoid torsion.



Vertical load path:

- > Achieve proper transfer of vertical loads.
- ➢ Grouted joints.
- Corrugated steel sleeves filled with grout.
- Welded and bolted connections





#### Dowel bars in wall panels:




Vertical load path:

No disturbance in vertical load path. Direct load transfer between walls.

Enough bearing length for floor slab.

Enough space for tie reinforcement and wall to floor connection.









Lateral load path:

- > Wind loads and Earthquake loads
- > Shear walls required in two directions
- Floor diaphragm action
- Structural integrity





Shear walls structure:

Shear walls are cantilevered from the foundation.

Bottom walls are will develop yielding areas during heavy earthquake.

In the yielding areas ductile reinforcement detailing is required.

























Overlapping corner wall connections:



Simple connection

Suitable for inner walls

Not suitable for outer walls because of exposed joints

Ongoing research about structural behavior.



Floor diaphragm:

- Adequate connections to transfer diaphragm forces and adequate support of the pc floor units are the basic requirements.
- $\succ$  Tying the individual floor slabs.
- $\succ$  Tie reinforcement at the edges.
- > Connection of floor diaphragm to shear walls.







## Connections to achieve diaphragm action













RCC topping on hollow core slabs:

- $\succ$  Tying the individual members.
- Improve the waterproofing.
- Minimum 60mm thick
- Rough top surface of hollow core required









## Precast plank floor with lattice girder and rcc topping





Precast plank floor with lattice girder and rcc topping





## Precast plank floor with lattice girder and rcc topping







Some important points:

- Services consultant and vendors have to be part of the design team.
- $\succ$  Integration of services in the precast elements.
- Coordination between the various consultants is very important.



Electrical wiring:

- > Conduits inside RCC topping on slabs.
- Conduits inside precast wall panels















## Provisions for air-conditioning

- Location of shafts
- > Openings in walls and beams
- Hanging support for ac system



## Shaft opening













## Typical hangers for hollow core slabs









## Plumbing

- Exposed plumbing
- Plumbing in recess in walls
- Ledge wall
- Plumbing inside topping













# Manufacturing aspects



Different precast plants:

- Site plant (casting yard)
- Permanent plant

Different precast elements:

- > Ordinary reinforced concrete elements
- Prestressed concrete elements












The design team has to understand the capabilities of the manufacturing unit.

Type of precast factories:

- Conventional precast factory.
- Semi Automated precast factory.
- Fully Automated precast factory.
- > Hollow core slab manufacturing process
- Precast plank floor manufacturing process



Generally precast members are made as flat 2D elements.

Vertical moulds:

- Battery mould
- Column mould

Flat moulds:

- Stationary flat moulds
- Circulating pallet system
- Tilting tables
- Prestressing beds



















Design aspects regarding moulds:

- Size of mould
- Type of shuttering
- Finishing methods
- Curing methods
- Stripping methods
- Details like: chamfering, drip holes, block outs, water proofing etc.







## Standard steel side shuttering with magnets:









Wooden moulds:

- Custom made wooden moulds
- Highly skilled carpentry work
- High flexibility
- Time consuming

















Embedded parts in precast:

- Standard products
- > Minimum variation in embedded parts
- > Avoid penetrations through the mould

Reinforcement:

- Use prefab reinforcement
- $\succ$  Detailing  $\rightarrow$  check if reinforcement fits































Maximum size and weight of the elements?

Wall panels:

- > Depends on vertical transport on road
- Depends on crane capacity
- Depends on size of mould

Floor slabs:

- Depends on maximum span
- ➢ Generally slabs are lighter than walls



# Execution / Erection



Design aspects:

- Transportation restrictions
- Crane position and lifting capacities
- Easy access to connections
- Clean connections
- > Tolerances
- Easy and fast erection
- Position of props and supports
- Casting of rcc topping

















#### Introduction





## Introduction





## Introduction







Filling of horizontal joints with grout:

- 1. Place in mortar bed
- 2. Fill joint by hand placement
- 3. Pump grout in joint
- 4. Fill joint with flowable grout
- $\succ$  Good joint filling has to be achieved.
- Grouting procedure has to be specified.
- Proper execution and quality control is required
- Easy access to the joint should be possible








Problem: Mortar is coming out of joint.

This has to be cleaned.















# Pouring grout in tubes











## **Bob van Gils**

(Director) Van Boxsel Engineering Pvt. Ltd. WBK Engineering Services Pvt. Ltd.

www.vanboxsel.in info@vanboxsel.in bob@vanboxsel.in